



A.L.A.C. Contracting Corp.
421 Broadway, West Babylon, New York 11704

AGENCY: VILLAGE OF ISLAND PARK

CONTRACT: WARWICK DRAINAGE AREA

CONTRACT # CE2978

TWO WEEK LOOK AHEAD SCHEDULE

| Start | | Monday, March 20, 2023 | | | THRU | Sunday, April 02, 2023 |
|-------|----------|------------------------|---|---|--|------------------------|
| DAY | Date | SHIFT TIME | ACTIVITY | LOCATION | NOTES AND/OR OWNER SUPPORT | |
| MON | 03/20/23 | 7am - 3:30pm | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | Including Intersections **Long Beach Rd Lane Shift** **Nassau Ln Closed local traffic only** | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| TUE | 03/21/23 | 7am - 3:30pm | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | Including Intersections **Long Beach Rd Lane Shift** | |
| | | | | | | |
| | | | | | | |
| | | | Excavate & Install Manholes | Parma Rd from Nassau to Sagamore | | |
| | | | | | | |
| WED | 03/22/23 | 7am - 3:30pm | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | Including Intersections **Long Beach Rd Lane Shift** | |
| | | | | | | |
| | | | | | | |
| | | | Excavate & Install Manholes | Parma Rd from Nassau to Sagamore | | |
| | | | | | | |
| THU | 03/23/23 | 7am - 3:30pm | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | Including Intersections **Long Beach Rd Lane Shift** | |
| | | | | | | |
| | | | | | | |
| | | | Excavate & Install Manholes | Parma Rd from Nassau to Sagamore | | |
| | | | | | | |
| FRI | 03/24/23 | 7am - 3:30pm | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | Including Intersections **Long Beach Rd Lane Shift** | |
| | | | Backfill & Temporary Pave | | | |
| | | | | | | |
| | | | | | | |
| | | | Excavate & Install Manholes | Parma Rd from Nassau to Sagamore | | |

| | | | | | | |
|-----|----------|---|---|---|--|--|
| SAT | 03/25/23 | | NO WORK | | | |
| | | | | | | |
| SUN | 03/26/23 | | NO WORK | | | |
| | | | | | | |
| MON | 03/27/23 | | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | | |
| | | 7am - 3:30pm | | Including Intersections | | |
| | | | | **Long Beach Rd Lane Shift** | | |
| | | | Excavate, Drive Piles, Pour Cradle, Install 24" RCP | Radcliffe Rd from Warwick to Kent | | |
| | | | Including Intersections | | | |
| | | | | | | |
| TUE | 03/28/23 | | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | | |
| | | 7am - 3:30pm | | Including Intersections | | |
| | | | | **Long Beach Rd Lane Shift** | | |
| | | | Excavate, Drive Piles, Pour Cradle, Install 24" RCP | Radcliffe Rd from Warwick to Kent | | |
| | | | Including Intersections | | | |
| | | | | | | |
| WED | 03/29/23 | | Excavate, Drive Piles, Pour Cradle, Install 36" RCP | Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd | | |
| | | 7am - 3:30pm | | Backfill & Temporary Pave | | |
| | | | | Including Intersections | | |
| | | | | **Long Beach Rd Lane Shift** | | |
| | | Excavate, Drive Piles, Pour Cradle, Install 24" RCP | Radcliffe Rd from Warwick to Kent | | | |
| | | | Including Intersections | | | |
| | | | | | | |
| THU | 03/30/23 | | Excavate & Install 24" RCP | Parma Rd from Nassau to Sagamore | | |
| | | 7am - 3:30pm | | Including Intersections | | |
| | | | | **Parma Road Closed** | | |
| | | | Excavate, Drive Piles, Pour Cradle, Install 24" RCP | Radcliffe Rd from Warwick to Kent | | |
| | | | Including Intersections | | | |
| | | | | | | |
| FRI | 03/31/23 | | Excavate & Install 24" RCP | Parma Rd from Nassau to Sagamore | | |
| | | 7am - 3:30pm | | Backfill & Temporary Pave | | |
| | | | | Including Intersections | | |
| | | | | **Parma Road Closed** | | |
| | | Excavate, Drive Piles, Pour Cradle, Install 24" RCP | Radcliffe Rd from Warwick to Kent | | | |
| | | | Backfill & Temporary Pave | | | |
| | | | Including Intersections | | | |
| | | | | | | |
| SAT | 04/01/23 | | NO WORK | | | |
| | | | | | | |
| SUN | 04/02/23 | | NO WORK | | | |
| | | | | | | |

Note: This schedule is based on existing circumstance, some activity may or may not coincide with general schedule, above activities may change during the process of weekly work schedule. Hours indicated are intended for general overview and may change based on different scenario and or other activities

Subcontractor : to reply and any change to be made to schedule must be provide 24 hr prior to due date