



A.L.A.C. Contracting Corp.
421 Broadway, West Babylon, New York 11704

AGENCY: VILLAGE OF ISLAND PARK

CONTRACT: WARWICK DRAINAGE AREA

CONTRACT # CE2978

TWO WEEK LOOK AHEAD SCHEDULE

Start		Monday, March 27, 2023		THRU	Sunday, April 9, 2023
DAY	Date	SHIFT TIME	ACTIVITY	LOCATION	NOTES AND/OR OWNER SUPPORT
MON	03/27/23		Backfill & Temporary Pave	Warwick Rd/Nassau Ln & Long Beach Rd to Sagamore Rd	
				Including Intersections	
		7am - 3:30pm		**Long Beach Rd Lane Shift**	
			Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Kent	**Nassau Ln Closed local traffic only**
				Including Intersections	
TUE	03/28/23		Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Kent	
		7am - 3:30pm		Including Intersections	
			Excavate & Install Manholes	Parma Rd from Nassau to Sagamore	
WED	03/29/23		Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Kent	
		7am - 3:30pm		Including Intersections	
			Excavate & Install Manholes	Parma Rd from Nassau to Sagamore	
THU	03/30/23		Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Kent	
		7am - 3:30pm		Including Intersections	
			Excavate & Install Manholes	Parma Rd from Nassau to Sagamore	
FRI	03/31/23		Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Kent	
		7am - 3:30pm		Including Intersections	
			Excavate & Install Manholes	Parma Rd from Nassau to Sagamore	

SAT	04/01/23		NO WORK		
SUN	04/02/23		NO WORK		
MON	04/03/23				
		7am - 3:30pm	Excavate, Install 24" RCP	Radcliffe Rd from Warwick to Kent Including Intersections	
			Excavate, Install Manholes/24" RCP	Parma Rd from Nassau to Sagamore	
TUE	04/04/23				
		7am - 3:30pm	Excavate, Install 24" RCP	Radcliffe Rd from Warwick to Kent Including Intersections	
			Excavate, Install Manholes/24" RCP	Parma Rd from Nassau to Sagamore	
WED	04/05/23				
		7am - 3:30pm	Excavate, Install 24" RCP	Radcliffe Rd from Warwick to Kent Including Intersections	
			Excavate, Install Manholes/24" RCP	Parma Rd from Nassau to Sagamore	
THU	04/06/23				
		7am - 3:30pm	Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Deal Including Intersections	
			Excavate, Install Manholes/24" RCP	Parma Rd from Nassau to Sagamore	
FRI	04/07/23				
		7am - 3:30pm	Excavate, Drive Piles, Pour Cradle, Install 24" RCP	Radcliffe Rd from Warwick to Deal Including Intersections	
			Excavate, Install Manholes/24" RCP	Parma Rd from Nassau to Sagamore	
SAT	04/08/23		NO WORK		
SUN	04/09/23		NO WORK		

Note: This schedule is based on existing circumstance, some activity may or may not coincide with general schedule, above activities may change during the process of weekly work schedule. Hours indicated are intended for general overview and may change based on different scenario and or other activities
Subcontractor : to reply and any change to be made to schedule must be provide 24 hr prior to due date